



NATIONAL DEVELOPMENT COMPLEX

Sr. Directorate of Quality Control

Electrical Testing Laboratory, Site 13D

Hi-pot Test Report

Test Report No: TR (366)/ETL1/16


Job Card No: JC (383)/ETL1/16


Date: 21-12-16

INDENTER'S DATA			
Name:	Waqar Azfal	Designation:	AM
Group & Site :	MWS & 13A	Directorate :	MS
Organization:	NDC	Contact No:	5083

GENERAL DATA			
Product Name:	PT07	ID No:	BA015,BA007,BA037 & BA044 ~ BA050
Lot No:	MWS-37	Lot Size:	11
Receiving Date:	20-12-16	Test Date:	20-12-16
Quantity :	10	System / Project:	-----

TEST DATA					
Standard Test Method	IEC 61646 (Section 10.3- Insulation Test) Edition 2.0 2008-05				
Test Type	General				
Qualification Standard	SDE-S/ESE/BWS/34/02-2012				
Test Parameters	Applied Voltage: 200VDC	Current: -----	Duration: 01 Sec		
Test Observations:					
ID NO	Connector(s) ID No.	Pin(s) Detail	Observed IR (MΩ)	Status	Remarks
As mentioned above	L5	Pin # 1 ~ Shell(Pin#2)	≥10 MΩ	Ok	Nil
Results	• Qualified				
Remarks	• The units performed their functional test successfully before & after test as per functional test procedure [VTL2/EOD/47(157)] provided by the indenter. • These test results relate only to the items tested, mentioned above. • This test report shall not be reproduced except in full, without the permission of the Quality Control Directorate.				

Test Performed By:	Name: Raja Toqeer	Designation: CM	Signature: 
Reviewed By:	DPD (ET2): 	Contact No: 5357/5364	

Approved By:	Director (ET): 
	Dr. Riaz Ahmed Bhatti

ETL1/FM/02, Issue 03 (03-08-15)